## Gamperaliya- Rapid Rural Development Programme - 2019 Physical and Financial Progress of the Month of 2019 December 31 Galle District

	Name of project														Progress									Number					
NO		Total No of Projects	Sector												Approved	Financial				Physical**									
				-			<del></del>	RE	1			SE			amount (Rs.mn)	Expenditure (Rs.Mn)	Bills in Hand Rs.	%	A		]	В		C	D	Е	F	G	Beneficiari
			RA	EL	SF	PG	MI		RC	SW	HD		WS	OI						B1	B2	В3	B4				Ĺ		es
1	Akmeemana	310	135	0	7	1	1	0	45	0	119	0	2	0	145.80	95,970,134.18	44,828,178.26	97%	0	0	0	0	0	0	0	0	0	310	8882
2	Ambalangoda	324	105	9	8	6	1	0	22	1	170	0	2	0	126.74	71,175,864.87	49,659,184.53	95%	0	0	0	0	0	0	0	0	0	324	46222
3	Baddegama	447	154	20	2	5	4	0	49	0	207	5	1	0	158.73	130,266,987.83	21,143,745.17	95%	0	0	0	0	0	30	0	0	0	417	23590
4	Balapitiya	371	112	0	7	15	22	0	61	0	140	14	0	0	194.16	103,271,180.33	78,024,902.20	93%	0	0	0	0	0	0	0	0	0	371	98493
5	Benthota	141	44	42	0	0	0	1	51	0	3	0	0	0	75.51	74,490,941.96	-	99%	0	0	0	0	0	0	0	0	0	141	4443
6	Bope Poddala	237	149	3	6	3	0	1	29	0	46	0	0	0	122.93	82,575,654.79	33,073,548.72	94%	0	0	0	0	0	0	0	0	0	237	36883
7	Elpitiya	218	97	49	0	0	0	0	69	0	1	0	2	0	134.95	92,225,006.70	37,637,687.70	96%	0	0	0	0	0	0	0	0	0	218	69224
8	Galle four Gravets	506	129	17	69	13	0	0	133	1	125	18	1	0	247.87	166,983,721.48	64,872,476.07	94%	0	0	0	0	0	0	0	0	0	506	21556
9	Gonapinuwala	229	56	14	1	6	1	0	9	1	139	0	1	1	71.97	51,442,755.81	20,099,542.83	99%	0	0	0	0	0	2	0	0	0	227	26601
10	Habaraduwa	153	94	0	1	5	2	0	28	0	23	0	0	0	109.30	93,528,402.60	12,575,863.60	97%	0	0	0	0	0	0	0	0	0	153	73323
11	Hikkaduwa	571	296	12	2	4	5	0	78	2	168	0	3	1	229.15	130,089,564.71	78,836,003.08	91%	0	0	0	0	0	0	0	0	0	571	14487
12	Imaduwa	143	94	0	1	5	1	0	23	0	17	0	2	0	97.85	74,929,673.70	19,435,263.13	96%	1	0	0	0	0	0	0	0	0	142	24299
13	Karandeniya	563	68	0	0	3	0	0	7	0	485	0	0	0	128.69	77,772,729.27	45,862,671.97	96%	0	0	0	0	0	0	0	0	0	563	39355
14	Nagoda	237	138	14	0	5	0	0	31	2	47	0	0	0	111.52	77,087,254.74	29,746,104.49	96%	0	0	0	0	3	0	2	2	0	230	3800
15	Neluwa	119	78	0	0	3	0	0	35	0	0	0	0	3	72.95	64,410,039.48	7,918,039.16	99%	0	0	0	0	0	0	0	0	0	119	83740
16	Niyagama	132	98	0	0	4	0	0	21	1	6	0	0	2	83.27	61,111,667.50	20,055,496.68	97%	0	0	0	0	0	0	0	0	0	132	43,851
17	Thawalama	102	73	0	0	7	0	0	21	0	0	0	1	0	70.05	63,379,681.06	5,810,359.46	99%	0	0	0	0	0	0	0	0	0	102	29865
18	Weliwitiya Divithura	268	49	1	1	4	0	0	8	0	204	0	1	0	74.93	54,163,376.95	18,636,322.07	97%	0	0	0	0	0	0	0	0	0	264	16673
19	Yakkalamulla	250	112	41	3	0	0	0	28	0	66	0	0	0	75.94	64,182,900.19	8,472,408.59	96%	0	0	0	0	0	0	0	0	0	250	11395
	Admin Cost															5,690,005.00													
	Total	5321	2081	222	108	89	37	2	748	8	1966	37	16	7	2,332.30	1,634,747,543.15	596,687,797.71	96%	1	0	0	0	3	32	2	2	0	5277	676682